

WELL FLOW MANAGEMENT™

/ Expro Excellence Well Abandonment

data gathering campaign ahead of schedule and under budget in Central North Sea



Objectives/background


- Decommissioning of operator's development in the Central North Sea
- The data gathering campaign included an eight well scope, with the following objectives: perform wireline on eight wells; drift completion tubing and run pressure/temperature gauges; set bridge plugs in completion tubing in five wells; evaluate the quality of the liner cement bond in one well
- A full plug and abandonment campaign will commence in Summer 2017

Expro Excellence

- Expro was the provider of choice due to track record of operational delivery and wireline expertise previously demonstrated
- Lead contractor, project management of Expro and third-party incumbent service providers: effective integration of multiple partners to cover logging, wireline conveyance, plugs, tractor, and camera services
- Integrated multi-skill crew to optimise platform personnel on board
- Completed scope of work for eight interventions ahead of schedule in 37.50 days (P10 target of 43.50 days)
- Efficient pre-planning: leadership engagement sessions; attendance at 'value creation' events; pre-work visit to establish rig-up arrangements and establish safe systems of work permit packs; daily interaction with operator's team leads and third-party incumbents
- · Collaboration success with effective teamwork

Value to client

- Zero HSE incidents
- "Right first time" delivery
- Delivered campaign ahead of time and under budget - six days ahead of target time due to efficient execution
- Saved 33% against AFE from value creation ideas
- Saved 27% against AFE from operational performance



Planned time 65.25 days

Actual time 37.50 days



For further information, please contact:

Kevin Illingworth

Global Well Abandonment Manager

kevin.illingworth@exprogroup.com www.exprogroup.com/wellabandonment

